

FIRE ALARM MAINTENANCE										Ref No:			
CLIENT / CUSTOMER													
Name:	62 Deighton Road												
Address:	62 Deighton Road												
	Huddersfield												
	HD2 1LS												
Tel: No:	+447999788856									Address:	UNIT 16, NEXUS AT CAPITOL PARK DODWORTH, BARNSELEY, S75 3UD		
Event / Job Number	SFA3164									Tel: No:	01226 337898		
										Contact:	CHRIS GILLIS		
ADDITIONAL INFO										SYSTEM CATEGORY: (Tick all that apply)			
										L2			
REASON FOR INSPECTION/TEST:										Service			
EQUIPMENT / FUNCTION CHECKED										STATUS (TICK BOX)			
										S	U/S	N/A	N/V
SYSTEM CONTROLS & MONITORING													
CHECK FIRE PANEL VISIBLE & ACCESSABLE TO CLIENT										✓			
DETECTOR REMOVED, FAULT BUZZER & CIE IND CHECKED										✓			
MAINS/BATTERY REMOVED FAULT BUZZER & CIE IND CHECKED										✓			
CHECK BATTERY WITH SYSTEM IN ALARM										✓			
CHECK SYSTEM WITH MAINS REMOVED										✓			
CHECK SYSTEM WITH STANDBY BATTERY REMOVED										✓			
BATTERY VOLTAGE AND AMPS RECORDED										✓			
CHECK BATTERY INSTALLATION DATE										2022			
SIGNALLING													
CHECK SIGNALING TO ARC										No			
IS ARC TO EN54													
TESTED SIGNALS													
SATISFACTORY													
ARC REASONING													
										S	U/S	N/A	N/V
CHECK COMMS CABLE ROUTE e.g LOW RISK, PROTECTED												✓	
ALARM ZONES													
DETECTION TESTED										MCP			
OTHER DETECTION (SPECIFY)										Na			
ZONES TESTED										1			
CHECK OUTPUTS										Sounders			
OUTPUTS													
SOUNDERS										OK			
VAD's													
RELAYS													
INTERFACES													
LOCKS													
HOLD OPEN													
DOOR MAGNETS													
										Y	N	N/A	
DB LEVELS AVAILABLE & SATISFACTORY										✓			
DB LEVEL REASONING													
										S	U/S	N/A	N/V
ADEQUATE PROTECTION ACCORDING TO CATEGORY										✓			
										L2 COMMENTS / RECOMMENDATIONS L-N 243.1 L-E 242.9 N-E .19 E.MON 1.5 B CHARGE 28.3 IS BATTERY CHARGE SUFFICIENT Yes BATT 1 13.6 aH 3.3 BATTERY STATUS OK IS THERE A 2ND BATTERY Yes BATT 2 13.8 aH 3.3 BATTERY STATUS OK Loop Quantity 1 Sounders Quantity Recommend works – References should be made to the latest issue of BS5839 Fa007 X5 missing Fa007 x5 have been replaced			

MCP OPERATES WITH DETECTORS REMOVED	✓					
CHECK DEVICE ACTIVATES THE CORRECT ZONE	✓					ENGINEER'S NAME (06) Brian Cerasoli
DEDICATED CIRCUIT/RCD PROTECTED/FIRE PROOF CABLE				✓		Signature: (06) Brian Cerasoli 
LABELLING OF SUPPLY SAI/FACTORY inc SUB BOARDS				✓		CUSTOMER (block letters): amim
VISUAL CHECK CABLE CONDITION/ROUTE/FIXING ADEQUATE				✓		Signature: 
CHECK CABLE ENTRIES AND TERMINATIONS	✓					DATE: 15/12/2025
CHECK BATTERY STANDBY	✓					
BATTERY SIZE SUFFICIENT	✓					
CHECK FOR SYSTEM ZONE DIAGRAM			✓			
QUIESCENT CURRENT READING		0.247				
ALARM CURRENT READING		0.5				
RESIDENTIAL CARE- DOES THIS CARE PROPERTY HAVE MORE THAN 10 FIXED BEDS	NO					

Before & After Photos:



15-12-2025 14:44:41

